Department of Homeland Security Federal Emergency Management Agency

General Info

Project # 758648 P/W # 539 Project Type Standard

Project Category E - Buildings and Equipment **Applicant** Galveston County (167-99167-00)

Project Title DR4798TX - 758648 - Animal Shelter Event 4798DR-TX (4798DR)

Damages Declaration Date 7/9/2024

Project Size Small Incident Start Date 7/9/2024

Activity 1/09/2026

Completion Date Incident End Date 7/9/2024

Process Step Pending Applicant DDD Approval

Damage Description and Dimensions

The Disaster # 4798DR, which occurred between 07/05/2024 and 07/09/2024, caused:

Damage #1400457; Texas City Animal Resource Center

General Facility Information:

• Facility Type: Building

Building Type: Other: Not Listed

• Facility: Texas City Animal resource Center

- Facility Description: Galveston County Animal Resource Center located in Texas City, TX is one-story building approx. 15,000 SF with exterior walls of brick cinder block and asphalt shingles 6/12 pitch gable roof. Animal Resource Center provides field and shelter services to the stray and surrendered animals housing close to 5,000 animals a year. Texas City work closely with many rescue groups, promote adoption within the adoption center and try to educate the public about responsible pet ownership.
- Year Built: 1993
- Location Description: 3412 25th Ave. North Texas City, Texas 77590
- GPS Latitude/Longitude: 29.40922, -94.94876
- Number of Stories: 1

General Damage Information:

■ **Date Damaged:** 7/5/2024 to 7/20/2024

Cause of Damage: High winds and wind driven rain

Building Damage:

Hallway:

- Building Interior, 3-inch rubber cover baseboards, 28 LF long, glue failure caused by wind driven rain., 0% work completed.
- Building Interior, 108 SF of Brick cinder block, 12 FT long x 9 FT high, cracked and stained caused by wind driven rain., 0% work completed.

Intake office:

- Building Interior, 228 SF of composite floor tiles, 19 FT long x 12 FT wide, stained caused by wind driven rain., 0% work completed.
- Building Interior, 3-inch rubber cover baseboards, 28 LF long, glue failure caused by wind

driven rain., 0% work completed.

(Building wide):

■ Building Interior, 62 each of Acoustic ceiling tiles, 2 FT long x 2 FT wide, saturated and stained by wind driven rain, 0% work completed.

Roof:

■ Building Exterior, 6,650 SF of 3-tab asphalt shingles, 95 FT long x 70 FT wide, blown off and lifted by high winds., 0% work completed.

Final Scope

1400457 Texas City Animal Resource Center

Cost

Code	Quantity	Unit	Total Cost	Section	n	
			CR	CRC Gross Cost		
			Tota	Total 406 HMP Cost		
			Tota	Total Insurance Reductions		
			CR	CRC Net Cost		
			Fed	Federal Share (75.00%)		

Non-Federal Share (25.00%) \$0.00

Award Information

Version Information

Version	Eligibility	Current	Bundle	Project	Cost	Federal Share	Date
#	Status	Location	Number	Amount	Share	Obligated	Obligated

Drawdown History

EMMIE Drawdown Status As of Date	IFMIS Obligation #	Expenditure Number	Expended Date	Expended Amount	
No Records					

Obligation History

Version#	Date Obligated	Obligated Cost	Cost Share	IFMIS Status	IFMIS Obligation #

Subgrant Conditions

This Project does not have any Subgrant Conditions

Insurance

Additional Information

There is no additional insurance information on **DR4798TX** - **758648** - **Animal Shelter Damages** .

O&M Requirements

There are no Obtain and Maintain Requirements on **DR4798TX** - **758648** - **Animal Shelter Damages** .

406 Mitigation

There is no additional mitigation information on **DR4798TX** - **758648** - **Animal Shelter Damages** .

Environmental Historical Preservation

Is this project compliant with EHP laws, regulations, and executive orders?

Unanswered

EHP Conditions

EHP Additional Info

There is no additional environmental historical preservation on **DR4798TX - 758648 - Animal Shelter Damages** .

Final Reviews

Final Review

Reviewed By Not Reviewed On Not Reviewed

Review Comments

No comments available for the Final Review step

Recipient Review

Reviewed By Not Reviewed On Not Reviewed

Review Comments

No comments available for the Recipient Review step

Project Signatures

Signed By Unsigned Signed On Unsigned