

Texas Commission on Environmental Quality
RESTORE ACT Subrecipient Reimbursement Contract
Texas City Hurricane Protection Levee Repair I

Amendment 4

In accordance with Article 1.2, Amendments, of the General Terms and Conditions, the Texas Commission on Environmental Quality (TCEQ) and Galveston County (Performing Party) hereby agree to amend Contract Number 582-20-11883 (Contract) as follows:

1. The expiration date set forth on the Contract Signature Page is extended from June 30, 2026, to October 31, 2028. However, no expenditures made after the end of the Federal Award are eligible for reimbursement under this Contract unless and until the Federal Awarding Agency amends the Federal Award to extend the Project Period so that it covers the dates upon which such expenditures were made. Any expenditures made by the Performing Party during a time outside the Project Period of the Federal Award are wholly at the Performing Party's own risk.

2. The milestones and deliverables included in the Work Plan are revised and updated. (See Attachment A).

All terms, conditions, and requirements of the Contract that are not addressed in this Amendment No. 4 shall remain unchanged. This Amendment No. 4 may be executed in any number of counterparts, each of which shall be deemed an original and constitute one and the same instrument and shall be effective on the date of the latest signature.

Texas Commission Environmental Quality
(TCEQ)

Galveston County
(Performing Party)

Authorized official

Authorized official

Melissa Porter

Name

RESTORE Program Manager

Title

Name

Title

Date: _____

Date: _____

ATTACHMENT A

Milestones and Deliverables

MILESTONE / DELIVERABLE	TERM	COMPLETION
Development of RFP for Ph.2: Tide Gate Coating		June 30, 2026
Advertisement of RFP for Ph.2: Tide Gate Coating	1 Month	July 31, 2026
Evaluation and Award of RFP for Ph.2: Tide Gate Coating	2 Months	September 30, 2026
US Treasury Notice to Proceed (NTP) for Ph. 2: Tide Gate Coating	2 months	November 30, 2026
Ph. 2 Deliverable: New Bonded Coating for Texas City Tide Gate	21 Months	August 31, 2028
Project Closeout: Provide TCEQ required closeout documentation	1 Month	September 30, 2028